


VICINITY MAP
NOT TO SCALE





EXISTING CONDITION PLAN

CURVE	RADIUS	LENGTH	DELTA	CHORD	CH. BEARING
C-1	1132.67'	428.41'	21°40'16"	425.86'	S 86°03'56"W
C-2	1132.67'	273.52'	13°50'09"	272.85'	S 68°18'43"W

COURSE	BEARING	DISTANCE
L-1	N 02°28'59"E	9.16'
L-2	N 02°14'44"E	29.19'
L-3	N 02°29'32"E	30.09'
L-4	N 81°33'07"W	61.08'
L-5	N 21°04'18"W	57.63'
L-6	N 02°03'51"W	179.66'
L-7	N 10°54'33"W	224.56'
L-8	N 10°25'24"W	142.90'
L-9	N 01°49'20"E	111.51'
L-10	N 09°29'23"E	138.88'
L-11	N 87°05'29"W	70.26'
L-12	N 51°03'35"W	139.21'
L-13	N 35°39'49"W	113.66'

Site Data

PIN 09699 00 81 1431
Parcel 005537
Address Old US 1
Owner Michael & Amanda Gress
56 Weaver Trail
New Hill, NC 27562
919 429 2699
Watershed Cape Fear - Shaddox Creek
Acreage 30.4
Zone Light Industrial
Site Impervious 20.66%



JOB NO. ?
DESIGN ARK
DRAWN MAT
CHECKED ARK
SCALE 1" = 60'
FILE Gress Storage.dwg


REVISIONS:

DIEHL & PHILLIPS, P.A.
CONSULTING ENGINEERS - LIC. NO. C-0465
1500 Piney Plains Rd., Suite 200
CARY, N.C. 27518 • (919) 467-9972

D&P

GRESS STORAGE
CHATHAM COUNTY, NORTH CAROLINA

EXISTING CONDITIONS
SHEET 1 OF 10



- General Notes:**
1. Boundary information from Benton W. Dewar and Associates Holly Springs, NC
 2. Site development will be according to Chatham County Stormwater Ordinance.
 3. Driveway connection to Old US 1 (NCSR 1101) shall be according to NC Department of Transportation driveway permit.
 4. Contractor shall locate all existing utilities prior to construction.

LEGEND


[Dark Gray Box]	GRAVEL DRIVE AREA
[Light Gray Box]	BOAT & RV STORAGE AREA

Site Data



PIN	09699 00 81 1431
Parcel	005537
Address	Old US 1
Owner	Michael & Amanda Gress 56 Weaver Trail New Hill, NC 27562 919 429 2699
Watershed	Cape Fear - Shaddox Creek
Acreage	30.4
Zone	Light Industrial
Site Impervious	20.66%

N/F
 LESTER S. HOWARD
 D.B. 542 PG. 313

N/F
 WILLIAM BELL
 D.B. 257 PG. 471



EXISTING CONDITION PLAN



CURVE	RADIUS	LENGTH	DELTA	CHORD	CH. BEARING
C-1	1132.67'	428.41'	21°40'16"	425.86'	S 86°03'56"W
C-2	1132.67'	273.52'	13°50'09"	272.85'	S 68°18'43"W

COURSE	BEARING	DISTANCE
L-1	N 02°28'59"E	9.16'
L-2	N 02°14'44"E	29.19'
L-3	N 02°29'32"E	30.09'
L-4	N 81°33'07"W	61.08'
L-5	N 21°04'18"W	57.63'
L-6	N 02°03'51"W	179.66'
L-7	N 10°54'33"W	224.56'
L-8	N 10°25'24"W	142.90'
L-9	N 01°49'20"E	111.51'
L-10	N 09°29'23"E	138.88'
L-11	N 87°05'29"W	70.26'
L-12	N 51°03'35"W	139.21'
L-13	N 35°39'49"W	113.66'

Site Data


PIN: 09699 00 81 1431
 Parcel: 005537
 Address: Old US 1
 Owner: Michael & Amanda Gress
 56 Weaver Trail
 New Hill, NC 27562
 919 429 2699
 Watershed: Cape Fear - Shaddox Creek
 Acreage: 30.4
 Zone: Light Industrial
 Site Impervious: 20.66%

General Notes:

- Boundary information from Benton W. Dewar and Associates Holly Springs, NC
- Site development will be according to Chatham County Stormwater Ordinance.
- Driveway connection to Old US 1 (NCSR 1101) shall be according to NC Department of Transportation driveway permit.
- Contractor shall locate all existing utilities prior to construction.

DITCH LEGEND

--- NORTH AMERICAN GREEN SC-250 LINING



VELOCITY DISSIPATOR SCHEDULE

Pipe	V-10 Exit (Fps)	Dissipator			Class	D50 (In)
		Length (Ft)	Width (Ft)	Depth (In)		
P-1	9.5	8	4	22	B	6
P-2	6.0	8	4	22	B	6
P-10	10.5	20	8	22	B	6
Pond	11.2	24	10	22	B	6


PIPE DATA

Pipe	From	To	Q-10 from Inlet (cfs)	Q-10 Total in Pipe (cfs)	Material	Diameter (Inches)	Length (Feet)	Slope (%)	Capacity (cfs)
P-1	FES	FES	2.9	2.9	RCP	15	64.00	5.47	15.1
P-2	FES	FES	6.2	6.2	RCP/HDP	15	210.00	1.00	6.5
P-3	A	B	4.9	4.9	RCP/HDP	15	134.65	4.60	13.9
P-4	B	C	4.9	9.8	RCP/HDP	15	236.11	2.30	9.8
P-5	C	D	4.5	4.5	RCP/HDP	15	173.42	0.58	4.9
P-6	D	FES	4.8	9.3	RCP/HDP	15	133.15	2.10	9.4
P-7	E	F	4.3	4.3	RCP/HDP	15	175.28	1.08	6.7
P-8	F	G	4.3	17.9	RCP	24	188.57	2.14	33.2
P-9	G	H	8.2	35.9	RCP	24	196.23	4.08	45.8
P-10	H	FES	1.7	37.6	RCP	30	48.00	1.25	46.0

INLET DATA

Inlet	Type	Station	Drainage Area (AC)	C	Q-10 to Inlet (Cfs)	Q-100 to Inlet (Cfs)	Invert In	Invert Out	Top
A	VI		0.58	0.91	4.0	4.9		265.70	269.20
B	VI		0.57	0.92	4.0	4.9	259.50	259.40	265.50
C	VI		0.59	0.82	3.7	4.5		262.00	265.50
D	VI		0.65	0.80	4.0	4.8	261.00	260.90	264.50
E	VI		0.50	0.92	3.5	4.3		260.00	263.50
F	VI		0.50	0.92	3.5	4.3	258.10	258.00	262.00
G	VI		0.97	0.91	6.7	8.2	253.97	252.50	259.00
H	VI		0.20	0.90	1.4	1.7	244.50	243.00	249.50
P-1	FES		0.42	0.45	1.4	1.8	261.50	258.00	
P-2	FES		1.67	0.40	5.1	6.2	264.10	262.00	

GRADING & STORM DRAINAGE PLAN



JOB NO. ?
 DESIGN: ARK
 DRAWN: MAT
 CHECKED: ARK
 SCALE: 1" = 60'
 FILE: Gress Storage.dwg

REVISIONS:

DIEHL & PHILLIPS, P.A.
 CONSULTING ENGINEERS - LIC. NO. C-0465
 1500 Piney Plains Rd., Suite 200
 CARY, N.C. 27518 • (919) 467-9972

D&P

CHATHAM COUNTY, NORTH CAROLINA

GRADING & STORM DRAINAGE PLAN

SHEET 3 OF 10

CONSTRUCTION SEQUENCE

1. Obtain grading permit. Schedule and hold pre-construction meeting with Chatham County Erosion and Sedimentation control inspector.
2. Install gravel entrance and all silt fence. Clear only as required for silt fence.
3. Construct sediment basin / future wet pond. Stabilize immediately.
4. Construct temporary diversion ditches. Stabilize immediately. Install clear water diversions, and temporary 12-inch HDPE under driveway at north end of site.
5. Call (919) 545-9343 for on-site inspection by an Erosion Control Officer. If approved, begin clearing and grubbing.
6. Provide all monitoring, inspection, and record keeping as required by conditions or NCG010000 Storm Water Discharge Permit. Provide copies to Chatham County Erosion Control Officer.
7. Rough grade site. Maintain devices weekly, after each rain and as needed. Stabilize pipe outlet areas before pipe construction.
8. Install storm drainage. Provide inlet protection for all inlets. Remove temporary pipe.
9. Stabilize site as areas are brought up to finish grade with vegetation, gravel, etc. The angle for graded slopes and fills shall be no greater than the angle that can be retained by vegetative cover or other adequate erosion control devices or structures. In any event, slopes left exposed will, within 14 calendar days of completion of any phase of grading, be planted or otherwise provided with temporary ground cover, devices or structures sufficient to restrain erosion.
10. When construction is complete and all areas are stabilized completely, call for inspection by Erosion Control Officer.
11. If site is approved, remove temporary diversions, silt fencing, and seed out or gravel any bare areas. Remove skimmer from sediment basin only after approval from Chatham County Inspector. Stabilize these areas immediately.
12. When vegetation has become established, call for final site inspection by Erosion Control Officer.
13. Clean out sediment basin and convert to permanent wet pond. Install Channel 7. Install plantings as required.
14. Obtain Certificate of Completion.

Sediment Trap

Design Based On:

Q-25	8.28 in/hr
Surface Area	435 cu.ft./cfs
Volume	3,600 cu. Ft. / DA
Rational C	0.5 (entire drainage)

Storage Area


Total Drainage Area	8.3 Acres
Total Disturbed Area (DA)	8.3 Acres

Q-25	=	34.6 cfs
Surface Area Required =		15,067 sq. ft.
Volume Required =		29,880 cu. ft.

Use: Sediment Basin / Wet Pond
 Surface Area at El. 244 = 19,540 in main pool
 3 Depth (ft)

Surface Area Provided: 19,540 Sq. Ft.
 Volume Provided: 34,800 Cu. Ft. at 2 ft. depth

Life = 1 year
 Emergency Spillway - Use Riser Structure 20-foot weir
 Height on Weir at Q-25 (no Storage) = 0.69 feet
 Use: 20 feet
 See skimmer calculations: 4-inch skimmer w/ 3" orifice
 3.19 days dewater



CLEAR WATER DIVERSION
NO SCALE

VELOCITY DISSIPATOR SCHEDULE


Pipe	V-10 Exit (Fps)	Dissipator Length (Ft)	Width (Ft)	Depth (In)	Class	D50 (In)
P-1	9.5	8	4	22	B	6
P-2	6.0	8	4	22	B	6
P-10	10.5	20	8	22	B	6
Pond	11.2	24	10	22	B	6

PIPE DATA

Pipe	From	To	Q-10 from Inlet (cfs)	Q-10 Total In Pipe (cfs)	Material	Diameter (Inches)	Length (Feet)	Slope (%)	Capacity (cfs)
P-1	FES	FES	2.9	2.9	RCP	15	64.00	5.47	15.1
P-2	FES	FES	6.2	6.2	RCP/HDPE	15	210.00	1.00	6.3
P-3	A	B	4.9	4.9	RCP/HDPE	15	134.65	4.00	13.9
P-4	B	C	4.9	9.8	RCP/HDPE	15	236.11	2.30	9.8
P-5	C	D	4.5	4.5	RCP/HDPE	15	173.42	0.58	4.9
P-6	D	FES	4.8	9.3	RCP/HDPE	15	133.15	2.10	9.4
P-7	E	F	4.3	4.3	RCP/HDPE	15	175.28	1.08	6.7
P-8	F	G	4.3	17.9	RCP	24	188.57	2.14	33.2
P-9	G	H	8.2	35.9	RCP	24	196.23	4.08	45.8
P-10	H	FES	1.7	37.6	RCP	30	48.00	1.25	46.0

INLET DATA

Inlet	Type	Station	Drainage Area (AC)	C	Q-10 to Inlet (Cfs)	Q-100 to Inlet (Cfs)	Invert In	Invert Out	Top
A	YI		0.58	0.91	4.0	4.9		265.70	269.20
B	YI		0.57	0.92	4.0	4.9	259.50	259.40	265.50
C	YI		0.59	0.82	3.7	4.5		262.00	265.50
D	YI		0.65	0.80	4.0	4.8	261.00	260.90	264.50
E	YI		0.50	0.92	3.5	4.3	258.10	260.00	263.50
F	YI		0.50	0.92	3.5	4.3	258.10	258.00	262.00
G	YI		0.97	0.91	6.7	8.2	253.97	252.50	259.00
H	YI		0.20	0.90	1.4	1.7	244.50	243.00	249.50
P-1	FES		0.42	0.45	1.4	1.8	261.50	258.00	
P-2	FES		1.67	0.40	5.1	6.2	264.10	262.00	



CURVE	RADIUS	LENGTH	DELTA	CHORD	CH. BEARING
C-1	1132.67'	428.41'	21°40'16"	425.86'	S 86°03'56"W
C-2	1132.67'	273.52'	13°50'09"	272.85'	S 68°18'43"W

COURSE	BEARING	DISTANCE
L-1	N 02°28'59"E	9.16'
L-2	N 02°14'44"E	29.19'
L-3	N 02°29'32"E	30.09'
L-4	N 81°33'07"W	61.08'
L-5	N 21°04'18"W	57.63'
L-6	N 02°03'51"W	179.86'
L-7	N 10°54'33"W	224.56'
L-8	N 10°25'24"W	142.90'
L-9	N 01°49'20"E	111.51'
L-10	N 09°29'23"E	138.88'
L-11	N 87°05'29"W	70.26'
L-12	N 51°03'35"W	139.21'
L-13	N 35°39'49"W	113.66'

Site Data

PIN: 09699 00 81 1431
 Parcel: 005537

Address: Old US 1


Owner: Michael & Amanda Gress
 56 Weaver Trail
 New Hill, NC 27562
 919 429 2699

Watershed: Cape Fear - Shaddox Creek
 Acreage: 30.4
 Zone: Light Industrial
 Site Impervious: 20.88%

- General Notes:**
1. Boundary information from Benton W. Dewar and Associates Holly Springs, NC
 2. Site development will be according to Chatham County Stormwater Ordinance.
 3. Driveway connection to Old US 1 (NCSR 1101) shall be according to NC Department of Transportation driveway permit.
 4. Contractor shall locate all existing utilities prior to construction.

EROSION CONTROL LEGEND

- P-1 STORM DRAIN
- FLARED-END-SECTION
- TEMPORARY DIVERSION WITH NAG S75 LINING
- CLEAR WATER DIVERSION
- SILT FENCE
- GRAVEL CONSTRUCTION ENTRANCE PAD
- CHECK DAM
- WATTLE
- HORSESHOE FILTER
- LIMITS OF DISTURBANCE
- EXISTING GRADE
- PROPOSED GRADE
- INLET PROTECTION
- TARP OR SLOPE DRAIN



TOTAL DISTURBED AREA = 10.83 AC.

EROSION CONTROL PLAN



JOB NO. ?
 DESIGN: ARK
 DRAWN: MAT
 CHECKED: ARK
 SCALE: 1" = 60'
 FILE: Gress Storage.dwg

REVISIONS:

DIEHL & PHILLIPS, P.A.
 CONSULTING ENGINEERS - LIC. NO. C-0465
 1500 Piney Plains Rd., Suite 200
 CARY, N.C. 27518 • (919) 467-9972



D&P

EROSION CONTROL PLAN
 PHASE 1 - CLEARING & GRUBBING

SHEET 4 OF 10

CHATHAM COUNTY, NORTH CAROLINA

GRESS STORAGE



QTY.	BOTANICAL NAME	COMMON NAME	SIZE
1125	ACORUS 'OGON'	GRASSY-LEAVED SWEET FLAG	2.5" POTS
1125	CAREX	SEDGES	2.5" POTS
1125	JUNCUS EFFUSUS	SOFTGRASS	2.5" POTS

NOTE:
 ON ALL DAM EMBANKMENT AREAS PLANT "CREEPING RED FESCUE" AT A RATE OF 6 LBS./100 S.F.
 SHELF AREA = 2,380 SQ. FT.
 PLANTS REQ'D 2,380/200 x 50 = 595 EA.
 PLANTS PROVIDED = 600 EA.

SCM DATA







TYPE: WET POND
 LATITUDE: 35°38'48"± LONGITUDE: -79°00'19"±
 DRAINAGE AREA: 2.77AC.
 Q₁ = 38.5 CFS TO WET POND
 Q₁₀ = 57.7 CFS TO WET POND
 Q₅₀ = 66.9 CFS TO WET POND
 WATER QUALITY VOLUME: 32,089 CU. FT. (AT ELEV. 247.37)
 DRAW DOWN TIME: 48 HOURS
 NORMAL POOL SURFACE AREA (EL. 246.5) = 26,200 SQ. FT. ± 4 FT. DEPTH RECEIVING STREAM SHADDOX CREEK WS-IV

STAGE-STORAGE

Project: Gress Storage -Wet Pond Storage Pool
 Invert Elevation: 246.5


Contour (Feet)	Z (Feet)	Area (Sq. Ft.)	Volume (Cu. Ft.)	Cummulative Volume (Cu. Ft.)
246.5	0	33,173	17,463	0
247	0.5	36,679	39,343	17,463
248	1.5	42,006	56,806	56,806

The design of this stormwater management plan will control and treat the runoff from this site (the developed areas) sufficiently in compliance with the applicable standards of the Chatham County Stormwater Ordinance. The treatment devices were design in compliance with the applicable standards in the NCDENR Stormwater Design Manual.
 Alan R. Keith
 NC Reg. 13371
 4/20/2020















NOTE:

- DIKE FILL MATERIAL AND PLACEMENT SHALL BE ACCORDING TO THE RECOMMENDATIONS OF THE OWNER'S GEOTECHNICAL ENGINEER. MINIMUM COMPACTION 95% AASHTO METHOD T99 (ASTM D-698) STANDARD PROCTOR.
- NO WOODY MATERIAL SHALL BE ALLOWED ON DIKE SLOPES.
- PRECAST RISER IS ALLOWABLE WITH ENGINEER'S APPROVAL OF SHOP DRAWING. PROVIDE BUOYANCY ANCHOR.



NOTE: PRECAST RISER IS ALLOWABLE WITH ENGINEER'S APPROVAL OF SHOP DRAWING. PROVIDE BUOYANCY ANCHOR.

4/20/20



TEMPORARY SEEDING/MULCHING SPECIFICATIONS

Species	Rate (lb/acre)	Dates
Rye (grain)	120	January 1 - May 1
Annual lespedeza (Kobe)	50	
German millet	40	May 1 - August 15
Rye (grain)	120	August 15 - December 31

Soil Amendments
 Follow recommendations of soil tests or apply 2,000 lb/acre ground agricultural limestone and 750 lb/acre 10-10-10 fertilizer.

Mulch
 Apply 4,000 lb/acre straw. Anchor straw by tacking with asphalt, netting, or a mulch anchoring tool. A disc with blades set nearly straight can be used as a mulch anchoring tool.

Maintenance
 Refertilize if growth is not fully adequate. Reseed, refertilize and mulch immediately following erosion or other damage.

DETAIL NUMBER: 308-813
 SHEET 1 of 1

PERMANENT SEEDING/MULCHING SPECIFICATIONS

ALL DISTURBED AREAS	
March 1 - August 31	September 10 - February 28
300# Tall Fescue	500# Tall Fescue
100# Centipede	100# Centipede
25# Bermudagrass (hulled)	35# Bermudagrass (unhulled)
500# Fertilizer	500# Fertilizer
4000# Limestone	4000# Limestone

WASTE AND BORROW AREAS




March 1 - August 31		September 10 - February 28	
75# Tall Fescue	75# Tall Fescue	25# Bermudagrass (hulled)	25# Bermudagrass (unhulled)
500# Fertilizer	500# Fertilizer	4000# Limestone	4000# Limestone

NOTE: 50# of Bahiagrass may be substituted for other Centipede or Bermudagrass only upon request.

On cut and fill slopes 2:1 or steeper Centipede shall be applied at the rate of 5 lb/acre and add 20# of Sericea Lespedeza from January 1 - December 31.

Fertilizer shall be 10-20-20 analysis. A different analysis of fertilizer may be used provided the 1-2-2 ratio is maintained and the rate of application adjusted to provide the same amount of plant food as a 10-20-20 analysis and as directed.

DETAIL NUMBER: 308-814
 SHEET 1 of 1



1. Prepare soil before installing rolled erosion control products (RECIPs), including any necessary application of lime, fertilizer, and seed.

2. Begin at the top of the slope by anchoring the RECIPs in a 6"(15cm) deep x 6"(15cm) wide trench with approximately 12" (30cm) of RECIPs extended beyond the upslope portion of the trench. Anchor the RECIPs with a row of staples/stakes, approximately 12" (30cm) apart in the bottom of the trench. Backfill and compact the trench after stapling. Apply seed to the compacted soil and fold the remaining 12"(30cm) portion of RECIPs back over the seed and compacted soil. Secure RECIPs over compacted soil with a row of staples/stakes spaced approximately 12"(30cm) apart across the width of the RECIPs.

3. Roll the RECIPs (A) down or (B) horizontally across the slope. RECIPs will unfold with appropriate site against the soil surface. All RECIPs must be securely fastened to soil surface by placing staples/stakes in appropriate locations as shown in the staple pattern guide.

4. The edges of parallel RECIPs must be stapled with approximately 2" (5-12.5cm) overlap depending on the RECIP type.

5. Conservative RECIPs applied down the slope must be not over end (single style) with an approximate 3"(7.5cm) overlap. Staple through overlapped area, approximately 12"(30cm) apart across entire RECIPs width.

NOTE: In loose soil conditions, the use of staple or stake lengths greater than 6"(15cm) may be necessary to properly secure the RECIPs.

Drawn on: 8-4-17

NORTH AMERICAN GREEN

5401 St. Wendel - Cynthia Rd.
 Pineville, IN 47633

PH: 800-772-2848
 www.nagreen.com

Disclaimer: The information presented herein is general design information only. For specific applications, consult an independent professional for further design guidance.

Chatham County logo

CHATHAM COUNTY

308-817
 SHEET 1 of 1

CHATHAM COUNTY


308-818
 SHEET 1 of 1

CHATHAM COUNTY

308-819
 SHEET 1 of 1

CHATHAM COUNTY

308-820
 SHEET 1 of 1



CONSTRUCTION SEQUENCE

1. Obtain grading permit. Schedule and hold pre-construction meeting with Chatham County Erosion and Sedimentation Control Inspector.
2. Install gravel entrance and all silt fence. Clear only as required for silt fence.
3. Construct sediment basin / future wet pond. Stabilize immediately.
4. Construct temporary diversion ditches. Stabilize immediately. Install clear water diversions, and temporary 12-inch HDPE under driveway at north end of site.
5. Call (919) 545-9343 for on-site inspection by an Erosion Control Officer. If approved, begin clearing and grubbing.
6. Provide all monitoring, inspection, and record keeping as required by conditions or NCGO10000 Storm Water Discharge Permit. Provide copies to Chatham County Erosion Control Officer.
7. Rough grade site. Maintain devices weekly, after each rain and as needed. Stabilize pipe outlet areas before pipe construction.
8. Install storm drainage. Provide inlet protection for all inlets. Remove temporary pipe.
9. Stabilize site as areas are brought up to finish grade with vegetation, gravel, etc. The angle for graded slopes and fills shall be no greater than the angle that can be retained by vegetative cover or other adequate erosion control devices or structures. In any event, slopes left exposed will, within 14 calendar days of completion of any phase of grading, be planted or otherwise provided with temporary ground cover, devices or structures sufficient to restrain erosion.
10. When construction is complete and all areas are stabilized completely, call for inspection by Erosion Control Officer.
11. If site is approved, remove temporary diversions, silt fencing, and seed out or gravel any bare areas. Remove silt fence from sediment basin only after approval from Chatham County Inspector. Stabilize these areas immediately.
12. When vegetation has become established, call for final site inspection by Erosion Control Officer.
13. Clean out sediment basin and convert to permanent wet pond. Install Channel 7. Install plantings as required.
14. Obtain Certificate of Completion.

Sediment Trap

Design Based On:	Q-25	8.28 in/hr
Surface Area	435 cu.ft./cfs	
Volume	3,600 cu. Ft. / DA	
Rational C	0.5 (entire drainage)	

Storage Area

Total Drainage Area	8.3 Acres
Total Disturbed Area (DA)	8.3 Acres


Q-25 =	34.6 cfs
Surface Area Required =	15,067 sq. ft.
Volume Required =	29,880 cu. ft.

Use: Sediment Basin / Wet Pond
Surface Area at El. 244 = 19,540 in main pool
3 Depth (ft)

Surface Area Provided:	19,540 Sq. Ft.
Volume Provided:	34,800 Cu. Ft. at 2 ft. depth

Life = 1 year
Emergency Spillway - Use Riser Structure 20-foot weir
Height on Weir at Q-25 (no Storage) = 0.69 feet

Use: 20 feet
See skimmer calculations: 4-inch skimmer w/ 3" orifice
3.19 days dewater




CLEAR WATER DIVERSION
NO SCALE

VELOCITY DISSIPATOR SCHEDULE						
Pipe	V-10 Exit (Fps)	Dissipator Length (Ft)	Width (Ft)	Depth (In)	Class	D50 (In)
P-1	9.5	8	4	22	B	6
P-2	6.0	8	4	22	B	6
P-10	10.5	20	8	22	B	6
Pond	11.2	24	10	22	B	6

PIPE DATA									
Pipe	From	To	Q-10 from Inlet (cfs)	Q-10 Total In Pipe (cfs)	Material	Diameter (Inches)	Length (Feet)	Slope (%)	Capacity (cfs)
P-1	FES	FES	2.9	2.9	RCP	15	64.00	5.47	15.1
P-2	FES	FES	6.2	6.2	RCP/HDPE	15	210.00	1.00	6.3
P-3	A	B	4.9	4.9	RCP/HDPE	15	134.65	4.00	13.9
P-4	B	C	4.9	9.8	RCP/HDPE	15	236.11	2.30	9.8
P-5	C	D	4.5	4.5	RCP/HDPE	15	173.42	0.58	4.9
P-6	D	FES	4.8	9.3	RCP/HDPE	15	133.15	2.10	9.4
P-7	E	F	4.3	4.3	RCP/HDPE	15	175.28	1.08	6.7
P-8	F	G	4.3	17.9	RCP	24	188.57	2.14	33.2
P-9	G	H	8.2	35.9	RCP	24	196.23	4.08	45.8
P-10	H	FES	1.7	37.6	RCP	30	48.00	1.25	46.0

INLET DATA									
Inlet	Type	Station	Drainage Area (AC)	C	Q-10 to Inlet (Cfs)	Q-100 to Inlet (Cfs)	Invert In	Invert Out	Top
A	YI		0.58	0.91	4.0	4.9	265.70	269.20	
B	YI		0.57	0.92	4.0	4.9	259.50	259.40	265.50
C	YI		0.59	0.82	3.7	4.5	262.00	265.50	
D	YI		0.65	0.80	4.0	4.8	261.00	260.90	264.50
E	YI		0.50	0.92	3.5	4.3	260.00	260.00	263.50
F	YI		0.50	0.92	3.5	4.3	258.10	258.00	262.00
G	YI		0.97	0.91	6.7	8.2	253.97	252.50	259.00
H	YI		0.20	0.90	1.4	1.7	244.50	243.00	249.50
P-1	FES		0.42	0.45	1.4	1.8	261.50	258.00	
P-2	FES		1.67	0.40	5.1	6.2	264.10	262.00	



CURVE	RADIUS	LENGTH	DELTA	CHORD	CH. BEARING
C-1	1132.67'	428.41'	21°40'16"	425.86'	S 86°03'56"W
C-2	1132.67'	273.52'	13°50'09"	272.85'	S 68°18'43"W

COURSE	BEARING	DISTANCE
L-1	N 02°28'59"E	9.16'
L-2	N 02°14'44"E	29.19'
L-3	N 02°29'32"E	30.09'
L-4	N 81°33'07"W	61.08'
L-5	N 21°04'18"W	57.63'
L-6	N 02°03'51"W	179.86'
L-7	N 10°54'33"W	224.56'
L-8	N 10°25'24"W	142.90'
L-9	N 01°49'20"E	111.51'
L-10	N 09°29'23"E	138.88'
L-11	N 87°05'29"W	70.26'
L-12	N 51°03'35"W	139.21'
L-13	N 35°39'49"W	113.66'

Site Data

PIN 09699 00 81 1431
Parcel 005537

Address Old US 1

Owner Michael & Amanda Gress
56 Weaver Trail
New Hill, NC 27562
919 429 2699

Watershed Cape Fear - Shaddox Creek
Acres 30.4
Zone Light Industrial
Site Impervious 20.88%

- General Notes:**
1. Boundary information from Benton W. Dewar and Associates Holly Springs, NC
 2. Site development will be according to Chatham County Stormwater Ordinance.
 3. Driveway connection to Old US 1 (NCSR 1101) shall be according to NC Department of Transportation driveway permit.
 4. Contractor shall locate all existing utilities prior to construction.

EROSION CONTROL LEGEND

- P-1 STORM DRAIN
- FLARED-END-SECTION
- TEMPORARY DIVERSION WITH NAG S75 LINING
- CLEAR WATER DIVERSION
- SILT FENCE
- GRAVEL CONSTRUCTION ENTRANCE PAD
- CHECK DAM
- WATTLE
- HORSESHOE FILTER
- LIMITS OF DISTURBANCE
- EXISTING GRADE
- PROPOSED GRADE
- INLET PROTECTION
- TARP OR SLOPE DRAIN
- GRAVEL DRIVE AREA
- BOAT & RV STORAGE AREA

JOB NO. ?
DESIGN ARK
DRAWN MAT
CHECKED ARK
SCALE 1" = 60'
FILE Gress Storage.dwg

REVISIONS:
DIEHL & PHILLIPS, P.A.
CONSULTING ENGINEERS - LIC. NO. C-0465
1500 Piney Plains Rd., Suite 200
CARY, N.C. 27518 • (919) 467-9972

D&P



EROSION CONTROL PLAN
PHASE 2

SHEET 5 OF 10

CHATHAM COUNTY, NORTH CAROLINA

EROSION CONTROL PLAN

TOTAL DISTURBED AREA = 10.83 AC.



GROUND STABILIZATION AND MATERIALS HANDLING PRACTICES FOR COMPLIANCE WITH THE NCG01 CONSTRUCTION GENERAL PERMIT

Implementing the details and specifications on this plan sheet will result in the construction activity being considered compliant with the Ground Stabilization and Materials Handling sections of the NCG01 Construction General Permit (Sections E and F, respectively). The permittee shall comply with the Erosion and Sediment Control plan approved by the delegated authority having jurisdiction. All details and specifications shown on this sheet may not apply depending on site conditions and the delegated authority having jurisdiction.

SECTION E: GROUND STABILIZATION

Required Ground Stabilization Timeframes

Site Area Description	Stabilize within this many calendar days after ceasing land disturbance	Timeframe variations
(a) Perimeter dikes, swales, ditches, and perimeter slopes	7	None
(b) High Quality Water (HQW) Zones	7	None
(c) Slopes steeper than 3:1	7	If slopes are 10' or less in length and are not steeper than 2:1, 14 days are allowed
(d) Slopes 3:1 to 4:1	14	-7 days for slopes greater than 50' in length and with slopes steeper than 4:1 -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed
(e) Areas with slopes flatter than 4:1	14	-7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed unless there is zero slope

Note: After the permanent cessation of construction activities, any areas with temporary ground stabilization shall be converted to permanent ground stabilization as soon as practicable but in no case longer than 90 calendar days after the last land disturbing activity. Temporary ground stabilization shall be maintained in a manner to render the surface stable against accelerated erosion until permanent ground stabilization is achieved.

GROUND STABILIZATION SPECIFICATION

Stabilize the ground sufficiently so that rain will not dislodge the soil. Use one of the techniques in the table below:

Temporary Stabilization	Permanent Stabilization
<ul style="list-style-type: none"> Temporary grass seed covered with straw or other mulches and tackifiers Hydroseeding Rolled erosion control products with or without temporary grass seed Appropriately applied straw or other mulch Plastic sheeting 	<ul style="list-style-type: none"> Permanent grass seed covered with straw or other mulches and tackifiers Geotextile fabrics such as permanent soil reinforcement matting Hydroseeding Shrubs or other permanent plantings covered with mulch Uniform and evenly distributed ground cover sufficient to restrain erosion Structural methods such as concrete, asphalt or retaining walls Rolled erosion control products with grass seed

POLYACRYLAMIDES (PAMS) AND FLOCCULANTS

- Select flocculants that are appropriate for the soils being exposed during construction, selecting from the *NC DWR List of Approved PAMS/Flocculants*.
- Apply flocculants at or before the inlets to Erosion and Sediment Control Measures.
- Apply flocculants at the concentrations specified in the *NC DWR List of Approved PAMS/Flocculants* and in accordance with the manufacturer's instructions.
- Provide ponding area for containment of treated Stormwater before discharging offsite.
- Store flocculants in leak-proof containers that are kept under storm-resistant cover or surrounded by secondary containment structures.

EQUIPMENT AND VEHICLE MAINTENANCE

- Maintain vehicles and equipment to prevent discharge of fluids.
- Provide drip pans under any stored equipment.
- Identify leaks and repair as soon as feasible, or remove leaking equipment from the project.
- Collect all spent fluids, store in separate containers and properly dispose as hazardous waste (recycle when possible).
- Remove leaking vehicles and construction equipment from service until the problem has been corrected.
- Bring used fuels, lubricants, coolants, hydraulic fluids and other petroleum products to a recycling or disposal center that handles these materials.

LITTER, BUILDING MATERIAL AND LAND CLEARING WASTE

- Never bury or burn waste. Place litter and debris in approved waste containers.
- Provide a sufficient number and size of waste containers (e.g dumpster, trash receptacle) on site to contain construction and domestic wastes.
- Locate waste containers at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available.
- Locate waste containers on areas that do not receive substantial amounts of runoff from upland areas and does not drain directly to a storm drain, stream or wetland.
- Cover waste containers at the end of each workday and before storm events or provide secondary containment. Repair or replace damaged waste containers.
- Anchor all lightweight items in waste containers during times of high winds.
- Empty waste containers as needed to prevent overflow. Clean up immediately if containers overflow.
- Dispose waste off-site at an approved disposal facility.
- On business days, clean up and dispose of waste in designated waste containers.

PAINT AND OTHER LIQUID WASTE


- Do not dump paint and other liquid waste into storm drains, streams or wetlands.
- Locate paint washouts at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available.
- Contain liquid wastes in a controlled area.
- Containment must be labeled, sized and placed appropriately for the needs of site.
- Prevent the discharge of soaps, solvents, detergents and other liquid wastes from construction sites.

PORTABLE TOILETS

- Install portable toilets on level ground, at least 50 feet away from storm drains, streams or wetlands unless there is no alternative reasonably available. If 50 foot offset is not attainable, provide relocation of portable toilet behind silt fence or place on a gravel pad and surround with sand bags.
- Provide staking or anchoring of portable toilets during periods of high winds or in high foot traffic areas.
- Monitor portable toilets for leaking and properly dispose of any leaked material. Utilize a licensed sanitary waste hauler to remove leaking portable toilets and replace with properly operating unit.

EARTHEN STOCKPILE MANAGEMENT

- Show stockpile locations on plans. Locate earthen-material stockpile areas at least 50 feet away from storm drain inlets, sediment basins, perimeter sediment controls and surface waters unless it can be shown no other alternatives are reasonably available.
- Protect stockpile with silt fence installed along toe of slope with a minimum offset of five feet from the toe of stockpile.
- Provide stable stone access point when feasible.
- Stabilize stockpile within the timeframes provided on this sheet and in accordance with the approved plan and any additional requirements. Soil stabilization is defined as vegetative, physical or chemical coverage techniques that will restrain accelerated erosion on disturbed soils for temporary or permanent control needs.



CONCRETE WASHOUTS

- Do not discharge concrete or cement slurry from the site.
- Dispose of, or recycle settled, hardened concrete residue in accordance with local and state solid waste regulations and at an approved facility.
- Manage washout from mortar mixers in accordance with the above item and in addition place the mixer and associated materials on impervious barrier and within lot perimeter silt fence.
- Install temporary concrete washouts per local requirements, where applicable. If an alternate method or product is to be used, contact your approval authority for review and approval. If local standard details are not available, use one of the two types of temporary concrete washouts provided on this detail.
- Do not use concrete washouts for dewatering or storing defective curb or sidewalk sections. Stormwater accumulated within the washout may not be pumped into or discharged to the storm drain system or receiving surface waters. Liquid waste must be pumped out and removed from project.
- Locate washouts at least 50 feet from storm drain inlets and surface waters unless it can be shown that no other alternatives are reasonably available. At a minimum, install protection of storm drain inlet(s) closest to the washout which could receive spills or overflow.
- Locate washouts in an easily accessible area, on level ground and install a stone entrance pad in front of the washout. Additional controls may be required by the approving authority.
- Install at least one sign directing concrete trucks to the washout within the project limits. Post signage on the washout itself to identify this location.
- Remove leavings from the washout when at approximately 75% capacity to limit overflow events. Replace the tarp, sand bags or other temporary structural components when no longer functional. When utilizing alternative or proprietary products, follow manufacturer's instructions.
- At the completion of the concrete work, remove remaining leavings and dispose of in an approved disposal facility. Fill pit, if applicable, and stabilize any disturbance caused by removal of washout.

HERBICIDES, PESTICIDES AND RODENTICIDES

- Store and apply herbicides, pesticides and rodenticides in accordance with label restrictions.
- Store herbicides, pesticides and rodenticides in their original containers with the label, which lists directions for use, ingredients and first aid steps in case of accidental poisoning.
- Do not store herbicides, pesticides and rodenticides in areas where flooding is possible or where they may spill or leak into wells, stormwater drains, ground water or surface water. If a spill occurs, clean area immediately.
- Do not stockpile these materials onsite.

HAZARDOUS AND TOXIC WASTE

- Create designated hazardous waste collection areas on-site.
- Place hazardous waste containers under cover or in secondary containment.
- Do not store hazardous chemicals, drums or bagged materials directly on the ground.

**PART III
SELF-INSPECTION, RECORDKEEPING AND REPORTING**

SECTION A: SELF-INSPECTION

Self-inspections are required during normal business hours in accordance with the table below. When adverse weather or site conditions would cause the safety of the inspection personnel to be in jeopardy, the inspection may be delayed until the next business day on which it is safe to perform the inspection. In addition, when a storm event of equal to or greater than 1.0 inch occurs outside of normal business hours, the self-inspection shall be performed upon the commencement of the next business day. Any time when inspections were delayed shall be noted in the Inspection Record.

Inspect	Frequency (during normal business hours)	Inspection records must include:
(1) Rain gauge maintained in good working order	Daily	Daily rainfall amounts. If no daily rain gauge observations are made during weekend or holiday periods, and no individual-day rainfall information is available, record the cumulative rain measurement for those unattended days (and this will determine if a site inspection is needed). Days on which no rainfall occurred shall be recorded as "zero." The permittee may use another rain-monitoring device approved by the Division.
(2) E&SC Measures	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	1. Identification of the measures inspected, 2. Date and time of the inspection, 3. Name of the person performing the inspection, 4. Indication of whether the measures were operating properly, 5. Description of maintenance needs for the measure, 6. Description, evidence, and date of corrective actions taken.
(3) Stormwater discharge outfalls (SDOs)	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	1. Identification of the discharge outfalls inspected, 2. Date and time of the inspection, 3. Name of the person performing the inspection, 4. Evidence of indicators of stormwater pollution such as oil sheen, floating or suspended solids or discoloration, 5. Indication of visible sediment leaving the site, 6. Description, evidence, and date of corrective actions taken.
(4) Perimeter of site	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	If visible sedimentation is found outside site limits, then a record of the following shall be made: 1. Actions taken to clean up or stabilize the sediment that has left the site limits, 2. Description, evidence, and date of corrective actions taken, and 3. An explanation as to the actions taken to control future releases.
(5) Streams or wetlands onsite or offsite (where accessible)	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	If the stream or wetland has increased visible sedimentation or a stream has visible increased turbidity from the construction activity, then a record of the following shall be made: 1. Description, evidence and date of corrective actions taken, and 2. Records of the required reports to the appropriate Division Regional Office per Part III, Section C, Item (2)(a) of this permit of this permit.
(6) Ground stabilization measures	After each phase of grading	1. The phase of grading (installation of perimeter E&SC measures, clearing and grubbing, installation of storm drainage facilities, completion of all land-disturbing activity, construction or redevelopment, permanent ground cover). 2. Documentation that the required ground stabilization measures have been provided within the required timeframe or an assurance that they will be provided as soon as possible.

NOTE: The rain inspection resets the required 7 calendar day inspection requirement.

**PART III
SELF-INSPECTION, RECORDKEEPING AND REPORTING**

SECTION B: RECORDKEEPING

1. E&SC Plan Documentation

The approved E&SC plan as well as any approved deviation shall be kept on the site. The approved E&SC plan must be kept up-to-date throughout the coverage under this permit. The following items pertaining to the E&SC plan shall be documented in the manner described:

Item to Document	Documentation Requirements
(a) Each E&SC Measure has been installed and does not significantly deviate from the locations, dimensions and relative elevations shown on the approved E&SC Plan.	Initial and date each E&SC Measure on a copy of the approved E&SC Plan or complete, date and sign an inspection report that lists each E&SC Measure shown on the approved E&SC Plan. This documentation is required upon the initial installation of the E&SC Measures or if the E&SC Measures are modified after initial installation.
(b) A phase of grading has been completed.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate completion of the construction phase.
(c) Ground cover is located and installed in accordance with the approved E&SC Plan.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate compliance with approved ground cover specifications.
(d) The maintenance and repair requirements for all E&SC Measures have been performed.	Complete, date and sign an inspection report.
(e) Corrective actions have been taken to E&SC Measures.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate the completion of the corrective action.

2. Additional Documentation

In addition to the E&SC Plan documents above, the following items shall be kept on the site and available for agency inspectors at all times during normal business hours, unless the Division provides a site-specific exemption based on unique site conditions that make this requirement not practical:

- (a) This general permit as well as the certificate of coverage, after it is received.
- (b) Records of inspections made during the previous 30 days. The permittee shall record the required observations on the Inspection Record Form provided by the Division or a similar inspection form that includes all the required elements. Use of electronically-available records in lieu of the required paper copies will be allowed if shown to provide equal access and utility as the hard-copy records.
- (c) All data used to complete the Notice of Intent and older inspection records shall be maintained for a period of three years after project completion and made available upon request. [40 CFR 122.41]

**PART III
SELF-INSPECTION, RECORDKEEPING AND REPORTING**

SECTION C: REPORTING

1. Occurrences that must be reported

Permittees shall report the following occurrences:

- (a) Visible sediment deposition in a stream or wetland.
- (b) Oil spills if:
 - They are 25 gallons or more,
 - They are less than 25 gallons but cannot be cleaned up within 24 hours,
 - They cause sheen on surface waters (regardless of volume), or
 - They are within 100 feet of surface waters (regardless of volume).

(a) Releases of hazardous substances in excess of reportable quantities under Section 311 of the Clean Water Act (Ref: 40 CFR 110.3 and 40 CFR 117.3) or Section 102 of CERCLA (Ref: 40 CFR 302.4) or G.S. 143-215.85.

(b) Anticipated bypasses and unanticipated bypasses.

(c) Noncompliance with the conditions of this permit that may endanger health or the environment.


2. Reporting Timeframes and Other Requirements

After a permittee becomes aware of an occurrence that must be reported, he shall contact the appropriate Division regional office within the timeframes and in accordance with the other requirements listed below. Occurrences outside normal business hours may also be reported to the Division's Emergency Response personnel at (800) 662-7956, (800) 858-0368 or (919) 733-3300.

Occurrence	Reporting Timeframes (After Discovery) and Other Requirements
(a) Visible sediment deposition in a stream or wetland	<ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that contains a description of the sediment and actions taken to address the cause of the deposition. Division staff may waive the requirement for a written report on a case-by-case basis. • If the stream is named on the NC 303(d) list as impaired for sediment-related causes, the permittee may be required to perform additional monitoring, inspections or apply more stringent practices if staff determine that additional requirements are needed to assure compliance with the federal or state impaired-waters conditions.
(b) Oil spills and release of hazardous substances per Item 1(b)-(c) above	<ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. The notification shall include information about the date, time, nature, volume and location of the spill or release.
(c) Anticipated bypasses [40 CFR 122.41(m)(3)]	<ul style="list-style-type: none"> • A report at least ten days before the date of the bypass, if possible. The report shall include an evaluation of the anticipated quality and effect of the bypass.
(d) Unanticipated bypasses [40 CFR 122.41(m)(3)]	<ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that includes an evaluation of the quality and effect of the bypass.
(e) Noncompliance with the conditions of this permit that may endanger health or the environment [40 CFR 122.41(l)(7)]	<ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that contains a description of the noncompliance, and its causes; the period of noncompliance, including exact dates and times, and if the noncompliance has not been corrected, the anticipated time noncompliance is expected to continue; and steps taken or planned to reduce, eliminate, and prevent reoccurrence of the noncompliance. [40 CFR 122.41(l)(6). • Division staff may waive the requirement for a written report on a case-by-case basis.


PROPOSED NEW SCREENING PLANTING
&
SHALLOW WATER PLANTS FOR WET POND

SYM.	QTY	BOTANICAL NAME	COMMON NAME	CAL.	HGT.	ROOT
TREES						
10	10	QUERCUS 'ALBA'	WHITE OAK		8-10'	
6	6	ACER RUBRUM	RED MAPLE		8-10'	
34	34	LIX 'NELLIA R. STEVENS'	HOLLY 'NELLIA R. STEVENS'		4-6'	
86	86	JUNIPERUS VIRGINIANA	EASTERN RED CEDAR		4-6'	
12	12	ARBORVITAE 'GREEN GIANT'	ARBORVITAE 'GREEN GIANT'		4-6'	
		EXISTING PRESERVED VEGETATION	EXISTING PRESERVED VEGETATION			
SHRUBS						
132	132	MORELLA CERIFERA	SOUTHERN WAXMYRTLE	2"	3 GAL.	
39	39	LOROPETALUM CHINENSIS 'RUBY'	CHINESE FRINGE FLOWER (EVERGREEN SHRUB 6' TALL)	18-24"	3 GAL.	
13	13	CHAMAECYPARIS 'GOLD MOP'	CYPRESS 'GOLD MOP'	18-24"	3 GAL.	
12	12	GARDENIA JASMINOIDES	GARDENIA	18-24"	3 GAL.	
SHALLOW WATER PLANTS FOR WET POND						
1125	1125	Acorus 'Ogon'				2.5" POTS
1125	1125	Carex				2.5" POTS
1125	1125	JUNCUS EFFUSUS				2.5" POTS




DECIDUOUS TREE PLANTING DETAIL

TYPICAL INSTALLATION - 3" (75MM) CALIPER OR LESS



SHRUB PLANTING DETAIL

TYPICAL INSTALLATION



LANDSCAPE PLAN



NOTE:
LANDSCAPE PLAN
BY MICHAEL GRESS

JOB NO. ?
DESIGN ARK
DRAWN MAT
CHECKED ARK
SCALE 1" = 60'
FILE Gress Storage.dwg

REVISIONS:

DIEHL & PHILLIPS, P.A.
CONSULTING ENGINEERS - LIC. NO. C-0465
1500 Piney Plains Rd., Suite 200
CARY, N.C. 27518 • (919) 467-9972

D&P

GRESS STORAGE
CHATHAM COUNTY, NORTH CAROLINA

LANDSCAPE PLAN
SHEET 10 OF 10